



DOWNTOWN FARMINGTON REVITALIZATION – COMPLETE STREET PROJECT - January 30, 2020

Project Update – Week 4:

The project is currently on schedule and there are no weather delays*.

Work Completed:

- Concrete removals
- Construction fencing installed at final position

The Week Ahead – January 29 to February 5:

- Potholing of underground utilities in front of trenching operations
- Trenching operations for utility work (water line); estimated duration 3 weeks
- Temporary pedestrian lights to be installed beginning on Monday
- Street lights to be removed after temporary light installation

A Look Beyond a Week:

- Water line installation continues
- Storm Drain materials to be delivered
- Low impact development (LID) subsurface storm water system installation

Work Hours:

- Construction hours: Monday through Friday from 7am to 5pm. Noise level and vibration monitoring will be in effect. No night or weekend work is anticipated at this time.

For Your Consideration:

- For your safety, gates into work zones must be kept clear at all times for emergency response vehicles. Do not park in front of these signs. Please help us convey that message to your customers and clients.

**Please note that inclement weather or equipment failure may cause delays. Schedule is subject to change.*

Thanks for your continued support and patience with this project!

Sherry M. Roach
Project Coordinator - City of Farmington
119 W. Main Street, Farmington, NM 87401
Office: 505-599-8443 Cell: 505-427-1512
shroach@fmtn.org
www.heartoffarmington.org